

On-site Assessment Demolition plant - D90



Basic details	Test ref:	Candidate name:	Make and model:
	Tester name:	Candidate ref:	Duration:
	Tester ref:	Start time of assessment:	
	Endorsement A: <input type="checkbox"/> B: <input type="checkbox"/> C: <input type="checkbox"/> D: <input type="checkbox"/> E: <input type="checkbox"/> F: <input type="checkbox"/>	Date of assessment:	

Location of assessment:.....

All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated

Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
1. Prepare the machine for work including changing work attachment	Full pre-start and running checks completed. Identify pre-use check information from the operator's manual. Appropriate use of PPE. Correct method of entry/exit of machine. Machine disabled for attachment change. Attachment firmly supported after removal. Correct sequence followed. Function checks made before use.		
2. Travel the machine over various ground conditions and manoeuvre in a variety of confined spaces.	Machine configured for travel. Faced direction of travel, speed matched ground type and conditions. Drive sprockets rearwards. Correct use of direction controls. Full observation prior to and during travel. Contact avoided with obstructions whilst manoeuvring.		
3. Extract, segregate and sort demolition waste into stockpiles of similar materials (to a given specification)	Checked area was clear of hazards. Extracted materials using correct attachment. Sorted and stockpiled like materials. Correct use of hydraulic controls. Environmental factors observed. Observation maintained.		
5. Load material into a receptacle (minimum of two full loads)	Positioned correctly to load. Correctly positioned vehicle to be loaded. Correct use of hydraulic controls. Vehicle not overloaded. No contact with vehicle body. Vehicle loaded evenly (where used).		

On-site Assessment

Demolition plant - D90



Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
5. Demolish structures (endorsements B to E only)	Checked area was clear of hazards. Apply exclusion procedures. Correct attachment used. Platform condition suitable for machine size and weight. Structure demolished/part-demolished following method statement. Correct and smooth use of hydraulic controls. Maintained stability of the machine. Environmental factors observed. Observation maintained.		
6. Lift, move and place suspended loads (Endorsement F)	Machine set for lifting. Load weight checked against machine capability. Communication system established with load handler. Lifting accessories connected to machine using authorised lifting point. Loads lifted, moved and placed in a controlled manner. Machine stability maintained.		
7. Place the machine out-of-service	Shut down and securing procedures completed.		

Sign off	<p>The Candidate has been successful if ALL items are met (please tick)</p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p> <p>Candidate signature:..... Tester signature:.....</p>
-----------------	---