

Advanced technical test - Practical

Rough terrain forklift - Masted - A14



Resources required - Additional

	<ul style="list-style-type: none">• The forklift must have a rated lifting capacity of at least 2 tonnes• The high level load placing must be at least 85% of the forklift's full rated height
--	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Activity instructions - Additional

	<ul style="list-style-type: none">• Reverse the forklift up to a structure (unaided)
--	----------------------------------------------------------------------------------------------------

Activity measurements - Additional

Reversing to structure dimensions	<ul style="list-style-type: none">• Within 600 mm
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour and 20 minutes

Advanced technical test - Practical

Rough terrain forklift - Masted - A14



Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory		Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)		
	2 Tele-handler set for travel		
Travelling	3 Seat belt worn		
	4 Restrictions and hazards cleared		
	5 Full control maintained when ascending and descending slopes		
	6 Travel direction on slopes		
	7 No opposite movement of intended direction when restarting on slopes		
	8 Limbs and body kept within confines of cab (when travelling)		
	9 Straight line kept during reversing activity		
	10 Loads secure on forks		
	11 Encountered hazards cleared		
	12 Reversed up to structure within specification		
Setting up	13 Allocated area checked and clear of hazards prior to lifting		
	14 Loads assessed for weight and condition prior to lifting		
	15 Forks spaced to match loads		
Working	16 Forklift level prior to lifting or placing loads		
	17 SWL not exceeded at all times		
	18 Machine's stability maintained at all times		
	19 Loads/pallets and surrounding area not damaged during operations		
	20 Sequence of loads placed and removed onto and from truck bed		
Completing	21 Parking brake applied and neutral selected before lifting and placing loads		
	22 Undercut loads		
Shutdown	23 Loads left safe and secure		
Other	24 All shut down and securing procedures		
	25 Legislation, manufacturers' and health and safety requirements complied with		
	26 Test completed within the given time		

All of these items must be awarded Achieved / Not achieved

Advanced technical test - Practical

Rough terrain forklift - Masted - A14



AN NOCN JOB CARD

Faults		Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1	Forklift mounting and dismounting		1	
	2	Identified information from the Operator's Manual		2	
	3	Full observation before moving and reversing		3	
	4	Maintaining full observation whilst travelling		2	
	5	Matching travel speed to ground conditions and type		1	
	6	Forks or loads kept low but clear of the ground during travel		2	
Working	7	Placing all loads at the given points within the given tolerance		2	
	8	Position and set the forklift when lifting or placing loads		2	
	9	Positioning and setting the forklift for lifting or placing loads		2	
	10	Entering and exiting loads cleanly		1	
	11	Loads heeled whilst travelling		2	
	12	Lowering loads within 1 metre after removing from truck bed		1	
	13	Sequence of using hydraulic/lifting controls		2	
	14	Smooth use of the steering, braking, transmission and hydraulic controls		1	
Not exceeded five penalties			Total penalties		
					Achieved / Not achieved