

# Advanced technical test - Practical

## Loader/securer - A50

### STGO



#### Resources required - Additional

---

	<ul style="list-style-type: none"><li>• Tracked machine –above 13 tonnes</li><li>• Wheeled machine – above 15 tonnes</li><li>• Ride-on roller – above 10 tonnes</li></ul>
--	---

#### Activity instructions - Additional

---

	<ul style="list-style-type: none"><li>• Following loading of at least one item of plant, prepare the transporter for travel and travel to a different unloading point</li></ul>
--	---

#### Activity measurements - Additional

---

<b>Test timings</b>	<ul style="list-style-type: none"><li>• The test must be completed within 2 hours</li></ul>
---------------------	---

# Advanced technical test - Practical

## Loader/securer - A50



### STGO

#### Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

<b>Mandatory</b>		<b>Correctly carried out during the test?</b>	<b>Y/N</b>
<b>Preparing</b>	1 All pre-start and running checks (or responses to relevant questions – transporter)		
<b>Travelling</b>	2 Ensured transporter complies with RTA prior to travel		
	3 Ascertained height of load prior to travel		
	4 Cleared encountered hazards		
<b>Setting up</b>	5 Checked area safe prior to setting up for loading and unloading		
	6 Transporter positioned prior to loading and unloading		
	7 Loading and unloading area secured		
	8 Ensured transporter was set, level and secure for loading and unloading		
	9 Selected and assessed the appropriate securing accessories		
	10 Employed outriggers (as necessary)		
<b>Working</b>	11 Drove or guided each item of plant onto the transporter		
	12 Positioned each item of plant on transporter		
	13 Ensured axle loadings not exceeded		
	14 Positioned on trailer ensuring cutting edges not facing travel direction		
	15 Immobilised each item of plant and ensured all hydraulic systems disabled		
	16 Applied plant transportation (slew/articulation) locks		
	17 Secured/restrained item of plant ensuring no movement during transportation		
	18 Marked load overhangs accordingly (in compliance with CoP)		
	19 Secured/restrained plant in compliance with CoP		
	20 Stowed all securing/restraining equipment		
<b>Shutdown</b>	21 Parked in appropriate place		
	22 All shutdown and securing procedures		
<b>Other</b>	23 Legislation, manufacturers' and health and safety requirements complied with		
	24 Test completed within the given time		

**All of these items must be awarded** Achieved / Not achieved

<b>Faults</b>		<b>Candidate incorrectly carried out the following:</b>	<b>Fault</b>	<b>Mark</b>	<b>Penalty</b>
<b>Travelling</b>	1 Transporter mounting and dismounting			2	
	2 Identify information from the Operator's Manual			2	
	3 Full observation before moving and reversing			3	
	4 Full observation whilst travelling			2	
	5 Minimising positioning for loading and unloading			2	
	6 Ensuring travel speeds match ground conditions			1	
	7 Checking transporter anchor points prior to loading			3	
<b>Working</b>	8 Using appropriate number of anchorage points for each load			2	
	9 Using appropriate type of securing/restraining accessories for each load			2	
	10 Using chocks where needed			2	
	11 Using matting/traction aids where needed			2	
<b>Not exceeded five penalties</b>			<b>Total penalties</b>		
					<span style="border: 1px solid black; padding: 2px;">Achieved / Not achieved</span>