

On-site Assessment

Compact crane - up to 10 tonnes - A66



Basic details	Test ref:	Candidate name:	Make and model:
	Tester name:	Candidate ref:	Duration:
	Tester ref:	Start time of assessment:	
	Endorsement: A: <input type="checkbox"/> B: <input type="checkbox"/> C: <input type="checkbox"/> D: <input type="checkbox"/>	Date of assessment:	

Location of assessment:

All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated

Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
1. Prepare the machine for work	Full pre-start and running checks completed to include RCI and documentation. Identify pre-use check information from the operator's manual. Appropriate use of PPE. Correct method of entry/exit of machine.		
2. Travel over various ground (and inclines for static stabilisers and pick-and carry duties) and manoeuvre to the lifting area	Appropriate configuration for travel. Travel speeds matched ground conditions. Brakes/steering controls used correctly. Full observation prior to and during travel. Contact avoided with obstructions whilst manoeuvring.		
3. Set up crane in order to carry out a minimum of two lifts with different loads. There must be a change in radius with one load slewed through a minimum of 180 degrees (except for industrial telescopic)	Loading area assessed for stability, level and proximity hazards. Loads identified and assessed for weight and characteristics. Outriggers deployed (static duties only). Crane levelled. Boom raised and extended to appropriate length. Code of signals agreed with slinger/signaller.		
4. Lift and place loads	Appropriate lifting accessories attached. RCI and radius checked. Trial lift carried out. Loads lifted vertically. Loads under control throughout operation. Loads placed as directed.		

On-site Assessment

Compact crane - up to 10 tonnes - A66



Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
5. Lift, travel and place a load (pick and carry duties and industrial telescopic duties only)	Appropriate lifting accessories attached. RCI and radius checked. Trial lift carried out. Travel route assessed. Travelled with suspended load in a controlled manner. Loads placed as directed.		
6 Place the machine out-of-service	Shut down and secure procedures completed.		

Sign off	<p>The Candidate has been successful if ALL items are met (please tick)</p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p> <p>Candidate signature: Tester signature:.....</p>
-----------------	--