

On-site Assessment Conveying Pump – A75



Basic details	Test ref:	Candidate name:	Make and model:
	Tester name:	Candidate ref:	Duration:
	Tester ref:	Start time of assessment:	
	Endorsements: A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/>	Date of assessment:	

Location of assessment:

All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated

Activity	Additional standards required including:	Standards Met Y/N	Comments
1. Prepare the machine for work.	Full pre-start and running checks completed. Identify pre-use check information from the operator's manual. Appropriate use of PPE. Correct positioning and securing of the equipment. Established delivery location. Communication with pour team established. Delivery hoses primed. Tripod (Endorsement A). Clamps, safety clips, couplings, seals checked.		
2. Working Task.	Convey the material to the delivery location following given signals. Candidate to convey verbally emergency stop procedure, stop/start procedure.		
3. Completing and shut down.	Clean all components. Carry out Shut down and securing procedures. Dismantle and store all components and ready the conveying pump or movement.		

Sign off	<p>The Candidate has been successful if ALL items are met (please tick)</p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p>
	<p>Candidate signature: Tester signature:.....</p>