

Advanced technical test - Practical

Forward tipping dumper - A09



AN **nocn** JOB CARD

Resources required - Additional

	<ul style="list-style-type: none">• Dumper having a capacity of not less than 6 tonnes• Towing bracket• Two wheeled trailer suitable for towing
--	---

Activity instructions - Additional

	<ul style="list-style-type: none">• Pass through a chicane loaded executing full right- and left-hand turns in a forward and reverse direction (addition to activity 2)• Discharge the load into the edge or excavation• Form a single stockpile• Connect the trailer to the dumper. Reverse the trailer in a straight line
--	--

Activity measurements - Additional

Travelling and reversing restriction	<ul style="list-style-type: none">• 400 mm
Discharging	<ul style="list-style-type: none">• Minimum of 3 loads
Stockpile	<ul style="list-style-type: none">• Minimum of 3 x loads
Trailer reversing	<ul style="list-style-type: none">• Minimum of 30 metres
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour

Advanced technical test - Practical

Forward tipping dumper - A09



AN NOCN JOB CARD

Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Endorsement: A <input type="checkbox"/> B <input type="checkbox"/>	Start time of test:
Make and model:	Duration:

Mandatory	Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)	
Travelling	2 Dumper set for travel	
	3 Seat belt worn	
	4 Restrictions cleared	
	5 Encountered hazards cleared	
	6 Full control maintained when ascending and descending slopes	
	7 No opposite movement of intended direction when restarting on slopes	
	8 Travel direction on slopes	
	9 Straight line kept for loaded reversing activity	
Setting up	10 Allocated area checked and clear of hazards prior to being loaded	
Working	11 Safe place selected during loading	
	12 Appropriate speed used when approaching discharge point	
	13 Edge protection applied or checked and used prior to discharging load	
	14 Parking brake applied and neutral selected before discharging loads	
	15 Vehicle marginally reversed after discharging to clear body (if needed)	
	16 Skip fully lowered before leaving discharging point	
	17 Trailer connected and dumper prepared for towing duties	
	18 Stockpile formed using minimum loads	
Completing	19 Skip cleaned of material	
Shutdown	20 All shut down and securing procedures	
Other	21 Legislation, manufacturers' and health and safety requirements complied with	
	22 Activities (test) completed within the given time	

All of these items must be awarded

Achieved / Not achieved

Faults

Candidate incorrectly carried out the following:

		Fault	Mark	Penalty
Travelling	1 Dumper mounting and dismounting		1	
	2 Identified information from the Operator's Manual		2	
	3 Full observation before moving and reversing		3	
	4 Full observation whilst travelling		2	
	5 Engaging transmission drive smoothly from rest		1	
	6 Matching travel speed to the ground type and conditions		2	
	7 Matching gear ratios to ground speed		1	
	8 Straight line kept during trailer reversing activity		2	
Working	9 Dumper positioning for loading		2	
	10 Dumper positioning square to the discharge edge prior to discharging		2	
	11 Skip fully empty after discharging		2	
	12 Smooth use of steering and braking controls		1	
Not exceeded five penalties			Total penalties	

Achieved / Not achieved