

Advanced Technical Test - Practical Demolition Plant – Skid Steer Tool Carrier - D92



AN **nocn** JOB CARD

Resources required - Additional

	<ul style="list-style-type: none">• An attachment for demolishing
--	---

Activity instructions - Additional

	<ul style="list-style-type: none">• All extracting and demolishing activities need to be undertaken
--	---

Activity measurements - Additional

Sorting activity	<ul style="list-style-type: none">• To be carried out for a minimum time of 20 minutes
Demolishing activity	<ul style="list-style-type: none">• To be carried out for a minimum time of 30 minutes
Loading vehicle	<ul style="list-style-type: none">• Minimum of ten full bucket loads
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour and 30 minutes

Advanced Technical Test - Practical Demolition Plant – Skid Steer Tool Carrier - D92



AN **nocn** JOB CARD

Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Endorsement: A <input type="checkbox"/> B <input type="checkbox"/>	Start time of test:
Make and model:	Duration:

Mandatory	Correctly carried out during the test?	Y/N
Preparing	1. All pre-start and running checks (or responses to relevant questions)	
Travelling	2. Seat belt worn	
	3. Skid Steer set for travel	
	4. Restrictions and hazards cleared	
	5. Full control maintained when ascending and descending slopes	
	6. No opposite movement of intended direction when restarting on slopes	
	7. Travel direction on slopes	
	8. Straight line kept during reversing activity	
	Setting up	9. Allocated area checked and clear of hazards prior to extracting and demolishing (where applicable)
10. Positioned and set for the activity		
11. Ensure appropriate edge protection in place and suitable for tasks (where applicable)		
Working tasks (attachments)	12. Attachment prepared/positioned/supported prior to removal and fitting	
	13. Hydraulic hoses remove, refitted and checked prior to use (where applicable)	
	14. Attachment removed and fitted following required sequence	
	15. Checked attachment was secure prior to use	
	16. Functional check carried out prior to use	
Working tasks (demolishing)	17. Checked exclusion area for size and security	
	18. Maintained check on effectiveness of exclusion zone during work	
	19. Structure demolished following method statement and given instructions	
	20. Sequence of hydraulic controls	
	21. Smooth use of all controls	
	22. Maintained stability of the machine	
	23. Working areas safe and secure after work	
Working tasks (loading)	24. Material stockpiled	
	25. Complied with environmental requirements	
	26. Sequence of hydraulic controls	
	27. Smooth use of all controls	
	28. Materials loaded/over edge as per given specification	
	29. Edge protection maintained during work (where applicable)	
	30. Working area cleaned after loading	
	31. Working area safe and secure after work	
	32. Skid steer stable during loading	
Shutdown	33. All shutdown and securing procedures	
Other	34. Legislation, manufacturers' and health and safety requirements complied with	
	35. Test completed within the given time	

All of these items must be awarded Achieved / Not achieved

Advanced Technical Test - Practical Demolition Plant – Skid Steer Tool Carrier - D92



AN nocn JOB CARD

Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Endorsement: A <input type="checkbox"/> B <input type="checkbox"/>	Start time of test:
Make and model:	Duration:

Faults		Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1.	Skid steer access and egressing		2	
	2.	Identify information from the Operator's Manual		2	
	3.	Full observation before moving		3	
	4.	Full observation whilst travelling		2	
	5.	Full observation before moving and reversing		3	
	6.	Transmission drive engaged smoothly		1	
	7.	Travel speed matched to the ground type and conditions		2	
Working	8.	Bucket/attachment kept low at all times (except during work)		2	
	9.	Wheel spin minimised		2	
	10.	Full bucket loads maintained (except for cleaning work)		2	
	11.	Material cleanly placed into the receptacle		2	
	12.	Contact with receptacle avoided when loading		3	
	13.	Use of steering/braking/hydraulic controls		1	
Not exceeded five penalties			Total penalties		
Achieved / Not achieved					