

Advanced On-Site Assessment

Dragline - A05



Resources required

Machine	<ul style="list-style-type: none">• Dragline and bucket
Area	<ul style="list-style-type: none">• Ground, clear of hazards which must include:<ul style="list-style-type: none">- level area for excavating and to accommodate 2 x spoil heaps- rough terrain- slope or slopes
Other equipment	<ul style="list-style-type: none">• Load-carrying vehicle for spoil/material• Items to create restrictions for manoeuvring
Notes	<ul style="list-style-type: none">• The machine selected for the test must meet the specification for the required endorsement, be in serviceable condition and conform with current legislation• The operator's manual and all other related supporting documents such as risk assessments etc. must be with the dragline• The slope must have at least an 18% (1:5.5) incline• The nominated area must be safe to allow excavations up to 3 metres deep• The load carrying vehicle must have a minimum capacity equivalent to 6 full bucket loads of the dragline being used for the test

Advanced On-Site Assessment

Dragline - A05

Activity instructions



Sequence	<ul style="list-style-type: none">• Activity 1 must be undertaken at the start of the test• Activity 6 must be undertaken at the end of the test <p>The test must be completed within a given time. The specifications' section gives further information</p>
Preparing for work	<ol style="list-style-type: none">1. Complete all manufacturers' pre-start and running checks and prepare the dragline for travel as detailed in the operator's manual which must be referred to by the candidate during the activity<ul style="list-style-type: none">• Additional information to be identified by the candidate referring to the operator's manual. Tester to decide what information will be identified
Travelling & manoeuvring <i>(refer to specifications)</i>	<ol style="list-style-type: none">2. Travel to the work area and:<ul style="list-style-type: none">- travel up and down the slope- pass through a restriction- travel over rough terrain
Setting up for work	<ol style="list-style-type: none">3. Prepare and set the dragline for the relevant work
Working tasks <i>(refer to specifications)</i>	<ol style="list-style-type: none">4. Excavate soil and form two stockpiles5. Load material into a vehicle
Shutting down	<ol style="list-style-type: none">6. Park the dragline and carry out shut-down and securing procedures
Notes	<ul style="list-style-type: none">• If the machine is hot, checks unable to be carried out (i.e. coolant) may be assessed by the Tester using verbal questions

Activity measurements

Travel restrictions	<ul style="list-style-type: none">• 800 mm
Stockpile	<ul style="list-style-type: none">• Minimum of 6 buckets loads each
Loading vehicle	<ul style="list-style-type: none">• Loaded to capacity
Test timings	<ul style="list-style-type: none">• The test must be completed within 2 hours

Advanced On-Site Assessment

Dragline - A05



Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory	Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks as per the manufacturers' operating handbook (or responses to relevant questions)	
Travelling	2 Dragline set for travel	
	3 Restrictions cleared	
	4 Encountered hazards cleared	
	5 Jib and bucket position when ascending and descending inclines	
	6 Faced direction of travel whilst travelling	
Setting up	7 Allocated area checked and clear of hazards prior to excavating and loading or controlled as per risk assessment	
Working	8 Dragline laterally level maintained during excavating	
	9 Full bucket loads maintained during excavating and loading	
	10 Loading vehicle and dragline position prior to loading	
	11 Vehicle evenly loaded but not overloaded	
	12 Stockpiles conformed with given specification	
Shutdown	13 All shut down and securing procedures	
Other	14 Legislation, manufacturers' and health and safety requirements complied with	
	15 Test completed within the given time	

All of these items must be awarded

Achieved / Not achieved

Faults	Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1 Dragline mounting and dismounting		1	
	2 Identified information from the Operator's Manual		2	
	3 Full observation before moving		2	
	4 Full observation whilst travelling		2	
	5 Observation before slewing upper structure		2	
	6 Keeping drive sprockets to the rear when travelling		1	
	7 Matching travel speed to the ground type and conditions		1	
	8 Avoiding tight turns when travelling (tracked machines only)		1	
Working	9 Positioning and setting for excavating		2	
	10 Excavating in layers		2	
	11 Placing material cleanly into the loading vehicle		1	
	12 Avoiding contact with vehicle when loading		2	
	13 Use of steering/hydraulic controls		2	
Not exceeded five penalties		Total penalties		

Achieved / Not achieved