

On-site Assessment

Mobile elevating work platforms - boom - A26



Basic details	Test ref:	Candidate name:	Make and model:
	Tester name:	Candidate ref:	Duration:
	Tester ref:	Start time of assessment:	
	Endorsements: A <input type="checkbox"/> B <input type="checkbox"/>	Date of assessment:	

Location of assessment:

All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated

Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
1. Prepare the machine for work	Full pre-start and running checks completed including all relevant certification. Identify pre-use check information from the operator's manual. Emergency lowering checked for correct function. Appropriate use of PPE. Correct method of entry/exit of machine.		
2. Travel and manoeuvre to the access points	Appropriate gears engaged (where applicable). Travel speeds matched ground conditions. Steering used correctly. Full observation prior to and during travel. Contact avoided with obstructions whilst manoeuvring.		
3. Access given positions employing at least 70% of the MEWP's maximum working height (minimum of two positions)	Machine levelled prior to raising platform. Accessing point assessed for proximity hazards. Machine set correctly (stabilisers deployed, area cordoned off etc.). Code of signals agreed with any relevant personnel. Contact avoided with obstructions whilst accessing. Kept within machine's SWL. Equipment securely stowed.		
4. Access a given position employing at least 70% of the MEWP's maximum working reach	Machine levelled prior to raising platform. Accessing point assessed for proximity hazards. Machine set correctly (stabilisers deployed, area cordoned off etc.). Code of signals agreed with any relevant personnel. Contact avoided with obstructions whilst accessing. Kept within machine's SWL. Equipment securely stowed.		
5. Travel with the platform raised at least 30% of the MEWP's maximum working height (self-propelled units only)	Route assessed prior to travel. Travel speeds matched ground conditions. Steering used correctly. Full observation prior to and during travel. Contact avoided with obstructions whilst manoeuvring.		
6. Place the machine out-of-service	Shut down and secure procedures completed.		

On-site Assessment

Mobile elevating work platforms - boom - A26



Sign off	<p>The Candidate has been successful if ALL items are met <i>(please tick)</i></p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p> <p>Candidate signature:..... Tester signature:</p>
-----------------	---