

Advanced On-Site Assessment

Crawler - tractor/dozer - A34



Resources required

Machine	<ul style="list-style-type: none">• Crawler Dozer fitted with a suitable blade for the activities
Area	<ul style="list-style-type: none">• Ground, clear of hazards which must include:<ul style="list-style-type: none">- level area for excavating- rough terrain- slope or slopes
Other equipment	<ul style="list-style-type: none">• Items to create restrictions for manoeuvring• Laser equipped measuring equipment to ensure trench specifications are met
Notes	<ul style="list-style-type: none">• The machine selected for the test must be in serviceable condition and conform with current legislation• The operator's manual must be with the dozer• The slope must have at least an 18% (1:5.5) incline• The nominated area must be safe to allow excavations up to 1 metre deep and 20 metres long

Advanced On-Site Assessment

Crawler - tractor/dozer - A34



Activity instructions

<p>Sequence</p>	<ul style="list-style-type: none"> • Activity 1 must be undertaken at the start of the test • Activities 2, 4 and 5 can be undertaken at any time during the test • Activity 7 must be undertaken at the end of the test <p>The test must be completed within a given time. The specifications' section gives further information</p>
<p>Preparing for work</p>	<ol style="list-style-type: none"> 1. Complete all manufacturers' pre-start and running checks and prepare the dozer for travel as detailed in the operator's manual which must be referred to by the candidate during the activity <ul style="list-style-type: none"> • Additional information to be identified by the candidate referring to the operator's manual. Tester to decide what information will be identified
<p>Travelling & manoeuvring <i>(refer to specifications)</i></p>	<ol style="list-style-type: none"> 2. Travel to the work area and: <ul style="list-style-type: none"> - travel up and down the slope - pass through a restriction - travel over rough terrain
<p>Setting up for work</p>	<ol style="list-style-type: none"> 3. Prepare and set the dozer for the relevant work
<p>Working tasks <i>(refer to specifications)</i></p>	<ol style="list-style-type: none"> 4. Produce a straight trench to the specified dimensions and form a stockpile 5. Reinststate the work area back to the original state
<p>Shutting down</p>	<ol style="list-style-type: none"> 6. Park the dozer and carry out shut-down and securing procedures
<p>Notes</p>	<ul style="list-style-type: none"> • If the machine is hot, checks unable to be carried out (i.e. coolant) may be assessed by the Tester using verbal questions

Advanced On-Site Assessment

Crawler - tractor/dozer - A34



Activity measurements

Travel restrictions	<ul style="list-style-type: none">• 800 mm
Trench depth	<ul style="list-style-type: none">• 0.5 metre \pm35 mm and straight within \pm60 mm
Trench length	<ul style="list-style-type: none">• Level area – minimum of 10 metres in length
Stockpile	<ul style="list-style-type: none">• Doze and shape the stockpile material to form a mound with a battered face and transversing vertically or horizontally, leaving a tracked finish
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour

Advanced On-Site Assessment

Crawler - tractor/dozer - A34



Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory		Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)		
Travelling	2 Dozer set for travel		
	3 Restrictions and hazards cleared		
	4 Control maintained when ascending and descending inclines		
Setting up	5 Allocated area checked and clear of hazards prior to excavating or controlled as per risk assessment		
Working	6 Full blade loads maintained (except for finishing work)		
	7 Depth of cut controlled		
	8 Trench conformed to the stated sizes and tolerances		
	9 Stockpile trimmed to specification		
	10 Short cycles of work maintained		
	11 Blade lowered and adjusted smoothly during work		
	12 Material feathered out after the cut		
	13 Excavated area reinstated back to the original contours		
Shutdown	14 All shutdown and securing procedures		
Other	15 Legislation, manufacturers' and health and safety requirements complied with		
	16 Test completed within the given time		

All of these items must be awarded Achieved / Not achieved

Faults		Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1 Dozer mounting and dismounting			1	
	2 Identify information from the Operator's Manual			2	
	3 Full observation before moving and reversing			3	
	4 Full observation whilst travelling and reversing			2	
	5 Travel speed matched to the ground type and conditions			1	
Working	6 Control of throttle and gear selection			2	
	7 Tight turns avoided when travelling			1	
	8 Site and set for excavating			2	
	9 Trench excavated in layers			2	
	10 Back-blading with the blade			2	
	11 Single stockpile formed at end of trench			2	
	12 Overrunning after dumping load			2	
	13 Smooth use of steering and hydraulic controls			1	
	14 Sequence of using steering/hydraulic controls			1	
Not exceeded five penalties			Total penalties		
Achieved / Not achieved					