

On-site Assessment

Slinger/Signaller - A40



AN NOCN JOB CARD

Basic details	Test ref:	Candidate name:	Make and model:
	Tester name:	Candidate ref:	Duration:
	Tester ref:	Start time of assessment:	
	Endorsements: A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/> E <input type="checkbox"/>	Date of assessment:	

Location of assessment:

All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated

Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
1. Accessories prepared for work	Lifting accessories and all relevant certification checked. Defective accessories identified and procedures followed. Appropriate use of PPE.		
2. Areas and lifting equipment checked	Lifting and placing areas checked for suitability, proximity hazards and load bearing capabilities. Lift plan information understood and role established. Maintain exclusions zones as appropriate.		
3. Preparing and moving loads (minimum of two)	Communication code agreed with lifting team (and others where relevant). Relevant loads correctly identified. Weight, C of G and characteristics of loads established. Correct accessories selected and attached for task. Loads assessed for stability and security prior to full lift. Load drag/swing minimal on lifting (depending of lifting equipment type)		
4. Place loads at given destinations	Loads under control during movement to selected destination. Loads guided by correct signals or instructions where needed. Loads lowered and landed accurately to site specifications. Lifting accessories removed in correct sequence.		

On-site Assessment

Slinger/Signaller - A40



Activity	Additional standards required including:	Standards √ = Met X = Not met	Comments
5. Control loads during pick and carry activities Not applicable for Endorsements B or C Static Duties	Area checked for proximity hazards along route including suitable place to conduct marshalling and load control duties. Risks of slips, trips and falls identified and appropriate measures taken. Load tethering requirements utilised where needed. Positioned in safe place during activity and kept in view of lifting equipment operator		
6. Carry out post checks and place accessories and ancillary equipment out-of-service	Signalled to equipment operator end of activities. Collected and checked all accessories and equipment for condition. Correctly stored all accessories/equipment.		

Sign off	<p>The Candidate has been successful if ALL items are met (please tick)</p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p> <p>Candidate signature: Tester signature:</p>
-----------------	---